Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rm
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
32	Supplying and fully atutomatic star-delta unit push button type with suitable wires, 3 contactosr, one adjustable thermal timer mounted on a common base late held in steel enclosure for use on 440/440 volts 3 phase and wired after to the existing wooden board for motor 15.0 HP Ele SR 2014-15 Pg No.44 Sl No.6.2.2	No's	0.00	0.00	4.00	8273.00	33092.00	4.00	33092.00	
33	Erection of single phase preventor ammeters/ including fixing selector switch/ current operated earth leakage circuit breakers voltage oerated earth leakage circuit breakers voltage operated circuit breaker/ above 100A fuse channel set (3 Nos) HRC fuses above 100A (3 Nos) including wiring using suitable capacity wires, bolts, nuts, screws etc, including transportation charges from stores to spotElc Sr 2014-15 (P-109, It. No.17.1)	No's	0.00	0.00	4.00	157.00	628.00	4.00	628.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
34	Fabricating, supplying and mounting 1200x900x350 mm MS box made out of 18 SWG suitable for floor/ wall mounting, fully weather proof with double stanted top as per drawing with provision for better heat dissipation provided with hinged front cover with clear clamped to the door on EB meter side to facilitate meter reading, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with approved colour enameled metal plant etc, complete box of 36200 Sqcm, @ Rs.0.20 18 SWG (BWSSB SR P-352, It No.41)	No's	0.00	0.00	4.00	7866.00	31464.00	4.00	31464.00	
35	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - 40 to 63 amps triple pole Ele SR 14-15 P-47, It No.6.16.2)	No's	0.00	0.00	4.00	677.00	2708.00	4.00	2708.00	
36	Supplying andrunning of GI copper strip or grounding connection using necessary fixing material required 600x600x3mm GI plate Ele Sr 2014-15 (P-55, Sl no.7.3.5	No's	0.00	0.00	4.00	784.00	3136.00	4.00	3136.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
37	Supplying and fixing Porcelain fuse channel with cut out on the existing wooden /panel using necessary nuts bolts and washer etc., complete....(P-No.44 , I.No.6.7.1 KPWD Ele SR 2010-11,	No's	0.00	0.00	12.00	120.00	1440.00	12.00	1440.00	
38	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screwed end) 50mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete s per specifications. Specification No.KBS 13.2.6/ 13.3 (PWD SR 2016-17 P-92, It.No.13.37)	No's	0.00	0.00	4.00	2052.00	8208.00	4.00	8208.00	
39	Supplying and laying of L.T.U.G cable having aluminium conductor PVC insulated shethed galvanised steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 Sqmm PVC cable (KPWD Elec SR 2014-15 Pg no.55 sl no.7.4.4	Mtr	0.00	0.00	48.00	140.40	6739.00	48.00	6739.00	
40	Labour charges for Laying of 1.1 KV Class UG cable 6 Sqmm to 16 sqmm (KPWD Elec SR 2014-15 Pg no.61 sl no.7.8.1	Mtr	0.00	0.00	48.00	10.80	518.00	48.00	518.00	

Scanned by CamScanner

Sl.No	Description of work	Unit	Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
46	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.(PWD SR 2016-17 P-6, It -2.11)	Cum	0.00	0.00	47.24	80.56	3806.00	47.24	3806.00	
							6099040.00		6099040.00	
	Total Construction Amount						670894.40		670894.40	
	KRIDL Charge 11%						6769934.40		6769934.40	
	Total Amount									

The debris has been removed and disposed from the work spot.
No. departmental issues are made to the contractor

Asst. Engineer
KRIDL, BBMP, RR Nagara

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Contractor Representative

Asst Engineer
Ward no.16,BBMP

Asst.Executive Engineer
Yashwanthapura Sub Division,BBMP

Scanned by CamScanner